## BRUHATH BANGALORE MAHANAGARA PALIKE

### FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

| Sl | DESCRIPTION | DETAILS |
|---|---|---|
| 1 | Name of the work | Improvements to roads & drains at Mahalakshmi Nagara in ward No 14, Bagalagunte, T.Dasarahalli Sub Division |
| 2 | Estimated cost and Technical Sanction NO and Date | Rs.99.00 Lakhs, T.S No.64/19-20, 16.11.2019 |
| 3 | Amount of Tender | 9696348 |
| 4 | Job Code No | 014-20-000016 |
| 5 | Name & Address of the contractor | KRIDL |
| 6 | Aggrement No & Date | EE/DD/AGR/473/19-20, Dt.31.12.2019 |
| 7 | No. & Date Under which the woirk order has been issued | EE/DD/WO/473/19-20, Dt.31.12.2019 |
| 8 | Time limit Originally fixed for completion of time | 60 Days |
| 9 | Date of application of contractor requesting for extension | |
| 10 | Date of receipt of application in Sub Division | |
| 11 | Weather time extended | |
| 12 | Due date of Starting the work | 17.03.2020 |
| 13 | Due date of completion of the work | 13.4.2020 |
| 14 | Actul Date of completion of the work | 16.03.2020 |
| 15 | Progress achieved during first extension | |
| 16 | Time extension period applied for | 17.03.2020 to13.04.2020 |
| 17 | No of Days | 28 days |
| 18 | Time Extension Recommended | 28 days |

Scanned by CamScanner

| Sl | DESCRIPTION | DETAILS |
|---|---|---|
| 19 | Whether original application of contractor enclosed | Yes |
| 20 | The balance work to be executed | 10% |
| 21 | Approximate time required for completion on the work | 28 days |
| 22 | Work charge establishment expenditure incurred after expirey of the due date of completion | 990000.00 (10%) |
| 23 | Wether notice as per clause (2) of aggreement if so, No | No |
| 24 | Weather Reply received action taken on the contractor | |
| 25 | Rate of Fine recommended by Asst.Executive Engineer | Recommanded Without Penalty |
| 26 | Remarks of Executive Engineer | |

ASSISTANT ENGINEER
Ward No 14

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION

ಬಿ. ಬಸವಲಿಂಗಪ್ಪ ಬಡಾವಣೆ ಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner